

PROJECT: Lincoln Hospital
Lincoln Hospital Project Rehab Center
BY: Ron Winter Consulting LLC

SCHEDULE REPORT:
CONDENSED ACTIVITY - All Acts Sorted by Activity ID

SUMMARY:
DATA DATE: 01JUL07
TOTAL ACTIVITIES: 79
ACTIVE ACTIVITIES: 46
TOTAL RELATIONSHIPS: 110
ACTS w/CONSTRAINTS: 0
TOTAL PAGES: 1

ACTIVITY ID CODE	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	CAL	%	EARLY START	EARLY FINISH	TOTAL FLOAT	LATE START	LATE FINISH
LH400	Design Building Addition	23	0	1	100	05MAR07A	04APR07A			
LH407	Prepare and Solicit Bids for Flooring	5	0	1	100	14MAY07A	18MAY07A			
LH408	Review Bids for Flooring	3	0	1	100	21MAY07A	23MAY07A			
LH409	Award Contract for Flooring	1	0	1	100	24MAY07A	24MAY07A			
LH411	Prepare and Solicit Bids for Heat Pump	10	0	1	100	03MAY07A	16MAY07A			
LH412	Review Bids for Heat Pump	2	0	1	100	17MAY07A	18MAY07A			
LH413	Award Contract for Heat Pump	10	0	1	100	21MAY07A	01JUN07A			
LH421	Review Bids	10	0	1	100	07MAY07A	18MAY07A			
LH422	Review Bids for Brick	3	0	1	100	21MAY07A	23MAY07A			
LH423	Award Contract for Brick	2	0	1	100	24MAY07A	25MAY07A			
LH450	Assemble Brick Samples	3	0	1	100	18APR07A	20APR07A			
LH455	Design	43*	0	1	100	05MAR07A	02MAY07A			
LH469	Assemble Technical Data for Heat Pump	3	0	1	100	18APR07A	20APR07A			
LH470	Review Technical Data on Heat Pumps	8	0	1	100	23APR07A	02MAY07A			
LH480	Assemble and Submit Flooring Samples	8	0	1	100	18APR07A	27APR07A			
LH490	Site work I	50	0	1	100	18APR07A	26JUN07A			
LH500	Sitework	95*	42	1	56	18APR07A	28AUG07	-53		04FEB08
LH501	Review and Approve Designs	9	0	1	100	05APR07A	17APR07A			
LH510	Site work II	45	42	1	7	27JUN07A	28AUG07	114		04FEB08
LH530	Review and Approve Brick Samples	10	0	1	100	23APR07A	04MAY07A			
LH550	Fabricate and Deliver Heat Pump and Controls	88	68	1	23	04JUN07A	03OCT07	137		11APR08
LH555	Foundation	64*	13	1	80	18APR07A	18JUL07	-53		18JUL07
LH560	Review and Approve Flooring	10	0	1	100	30APR07A	11MAY07A			
LH600	Deliver Brick	58	33	1	43	28MAY07A	15AUG07	201		22MAY08
LH605	Structure	143*	143	1	0	19JUL07	04FEB08	0	19JUL07	04FEB08
LH620	Fabricate and Deliver Flooring	58	32	1	45	25MAY07A	14AUG07	212		05JUN08
LH630	Begin Building Construction	0	0	1	100	18APR07A				
LH640	Site Preparation	10	0	1	100	18APR07A	01MAY07A			
LH650	Excavation	10	0	1	100	02MAY07A	15MAY07A			
LH655	Exterior Finish Costs	205*	180	1	12	24MAY07A	07MAR08	-27		25JUN08
LH660	Install Underground Water Lines	5	0	1	100	09MAY07A	15MAY07A			
LH670	Install Storm water lines	10	0	1	100	09MAY07A	22MAY07A			
LH680	Form/Pour Concrete Footings	10	0	1	100	23MAY07A	05JUN07A			
LH681	Concrete Foundation Walls	14	0	1	100	06JUN07A	25JUN07A			
LH690	Form and Pour Slab	10	8	1	20	26JUN07A	11JUL07	0		11JUL07
LH700	Backfill and Compact Walls	5	5	1	0	12JUL07	18JUL07	0	12JUL07	18JUL07
LH701	Foundation Phase Complete	0	0	1	100		16JUL07A			
LH702	Begin Structural Phase	0	0	1	100		11SEP07A			
LH705	Interior Finish Costs	44*	44	1	0	25APR08	25JUN08	0	25APR08	25JUN08
LH710	Erect Structural Frame	40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
LH712	Floor Decking	28	28	1	0	13SEP07	22OCT07	0	13SEP07	22OCT07
LH720	Erect Stairwell and Elevator Walls	10	10	1	0	30OCT07	12NOV07	78	15FEB08	28FEB08
LH730	Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
LH731	Concrete Basement Slab	15	15	1	0	15JAN08	04FEB08	78	02MAY08	22MAY08
LH735	Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
LH750	Elevator	138*	138	1	0	13NOV07	22MAY08	78	29FEB08	19JUN08
LH755	Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
LH770	Install Door and Window Frames	1	1	1	0	12FEB08	12FEB08	94	23JUN08	23JUN08
LH780	Insulation and Built-up Roofing	10	10	1	0	25FEB08	07MAR08	78	12JUN08	25JUN08
LH790	Install Exterior Doors and Windows	2	2	1	0	13FEB08	14FEB08	94	24JUN08	25JUN08
LH800	HVAC, Plumbing & Fire Protection	155*	155	1	0	20NOV07	23JUN08	0	20NOV07	23JUN08
LH809	Rough-In Phase Begins	0	0	1	100		20NOV07A			
LH810	Set Mechanical and Electrical Equipment	15	15	1	0	01NOV07	21NOV07	53	15JAN08	04FEB08
LH820	Install HVAC Ducts	25	25	1	0	05FEB08	10MAR08	0	05FEB08	10MAR08
LH830	Insulate Ducts	2	2	1	0	11MAR08	12MAR08	22	10APR08	11APR08
LH831	Set Heat Pump	5	5	1	0	13MAR08	19MAR08	22	14APR08	18APR08
LH840	Rough-In Plumbing/Piping	45	45	1	0	11FEB08	11APR08	0	11FEB08	11APR08
LH850	Electrical Costs	152*	152	1	0	01NOV07	30MAY08	53	15JAN08	05JUN08
LH855	Install Wiring and Cable	45	45	1	0	18FEB08	18APR08	0	18FEB08	18APR08
LH860	Install Elevator Rails and Equipment	40	40	1	0	13NOV07	07JAN08	78	29FEB08	24APR08
LH870	Connect Equipment	3	3	1	0	21APR08	23APR08	0	21APR08	23APR08
LH871	Startup and Test HVAC	1	1	1	0	24APR08	24APR08	0	24APR08	24APR08
LH880	Rough In Complete	0	0	1	100		22APR08A			
LH890	Drywall in Offices	15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
LH899	Finishes Phase Begins	0	0	1	100		13MAY08A			
LH900	Install Ceiling Grid	15	15	1	0	16MAY08	05JUN08	0	16MAY08	05JUN08
LH901	Install Lighting Fixtures	3	3	1	0	28MAY08	30MAY08	4	03JUN08	05JUN08
LH902	Install AC Grills and Registers	5	5	1	0	28MAY08	03JUN08	2	30MAY08	05JUN08
LH910	Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
LH911	Finish Carpentry and Millwork	5	5	1	0	13JUN08	19JUN08	0	13JUN08	19JUN08
LH912	Install Plumbing Fixtures	2	2	1	0	13JUN08	16JUN08	3	18JUN08	19JUN08
LH913	Install Elevator Cab and Finishes	20	20	1	0	25APR08	22MAY08	20	23MAY08	19JUN08
LH930	Paint Building Interior	30	30	1	0	06MAY08	16JUN08	3	09MAY08	19JUN08
LH940	Touch-up and Clean-up	1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
LH941	Test and Balance HVAC Equipment	1	1	1	0	23JUN08	23JUN08	0	23JUN08	23JUN08
LH950	Finishes Milestone	0	0	1	100		19JUN08A			
LH960	Punch List	2	2	1	0	24JUN08	25JUN08	0	24JUN08	25JUN08
LH970	Building Addition Complete	0	0	1	100		23JUN08A			
LH983	Relocate HVAC Chiller	3	3	1	0	18MAR08A	24MAR08	22		23APR08

END OF REPORT

Asterisk (*): Imposed Dated Constraint

Calendar Definitions:
 1 = Standard 5 Day Workweek

PROJECT: Lincoln Hospital
Lincoln Hospital Project Rehab Center
BY: Ron Winter Consulting LLC

SCHEDULE REPORT:
FULL RELATIONSHIP - All Acts Sorted by Activity ID

SUMMARY:
DATA DATE: 01JUL07
TOTAL ACTIVITIES: 79
ACTIVE ACTIVITIES: 46
TOTAL RELATIONSHIPS: 110
ACTS w/CONSTRAINTS: 0
TOTAL PAGES: 5

ACTIVITY ID CODE	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	CAL	%	EARLY START	EARLY FINISH	TOTAL FLOAT	LATE START	LATE FINISH
LH400	Design Building Addition	23	0	1	100	05MAR07A	04APR07A			
SUCC..SS/0	LH455 Design	43*	0	1	100	05MAR07A	02MAY07A			
SUCC..FS/0	LH469 Assemble Technical Data for Heat Pump	3	0	1	100	18APR07A	20APR07A			
SUCC..FS/0	LH501 Review and Approve Designs	9	0	1	100	05APR07A	17APR07A			
PRED..FS/0	LH560 Review and Approve Flooring	10	0	1	100	30APR07A	11MAY07A			
LH407	Prepare and Solicit Bids for Flooring	5	0	1	100	14MAY07A	18MAY07A			
SUCC..FS/0	LH408 Review Bids for Flooring	3	0	1	100	21MAY07A	23MAY07A			
PRED..FS/0	LH407 Prepare and Solicit Bids for Flooring	5	0	1	100	14MAY07A	18MAY07A			
LH408	Review Bids for Flooring	3	0	1	100	21MAY07A	23MAY07A			
SUCC..FS/0	LH409 Award Contract for Flooring	1	0	1	100	24MAY07A	24MAY07A			
PRED..FS/0	LH408 Review Bids for Flooring	3	0	1	100	21MAY07A	23MAY07A			
LH409	Award Contract for Flooring	1	0	1	100	24MAY07A	24MAY07A			
SUCC..FS/0	LH620 Fabricate and Deliver Flooring	58	32	1	45	25MAY07A	14AUG07	212		05JUN08
PRED..FS/0	LH470 Review Technical Data on Heat Pumps	8	0	1	100	23APR07A	02MAY07A			
LH411	Prepare and Solicit Bids for Heat Pump	10	0	1	100	03MAY07A	16MAY07A			
SUCC..FS/0	LH412 Review Bids for Heat Pump	2	0	1	100	17MAY07A	18MAY07A			
PRED..FS/0	LH411 Prepare and Solicit Bids for Heat Pump	10	0	1	100	03MAY07A	16MAY07A			
LH412	Review Bids for Heat Pump	2	0	1	100	17MAY07A	18MAY07A			
SUCC..FS/0	LH413 Award Contract for Heat Pump	10	0	1	100	21MAY07A	01JUN07A			
PRED..FS/0	LH412 Review Bids for Heat Pump	2	0	1	100	17MAY07A	18MAY07A			
LH413	Award Contract for Heat Pump	10	0	1	100	21MAY07A	01JUN07A			
SUCC..FS/0	LH550 Fabricate and Deliver Heat Pump and Controls	88	68	1	23	04JUN07A	03OCT07	137		11APR08
PRED..FS/0	LH530 Review and Approve Brick Samples	10	0	1	100	23APR07A	04MAY07A			
LH421	Review Bids	10	0	1	100	07MAY07A	18MAY07A			
SUCC..FS/0	LH422 Review Bids for Brick	3	0	1	100	21MAY07A	23MAY07A			
PRED..FS/0	LH421 Review Bids	10	0	1	100	07MAY07A	18MAY07A			
LH422	Review Bids for Brick	3	0	1	100	21MAY07A	23MAY07A			
SUCC..FS/0	LH423 Award Contract for Brick	2	0	1	100	24MAY07A	25MAY07A			
PRED..FS/0	LH422 Review Bids for Brick	3	0	1	100	21MAY07A	23MAY07A			
LH423	Award Contract for Brick	2	0	1	100	24MAY07A	25MAY07A			
SUCC..FS/0	LH600 Deliver Brick	58	33	1	43	28MAY07A	15AUG07	201		22MAY08
SUCC..SS/0	LH655 Exterior Finish Costs	205*	180	1	12	24MAY07A	07MAR08	-27		25JUN08
PRED..FS/0	LH501 Review and Approve Designs	9	0	1	100	05APR07A	17APR07A			
LH450	Assemble Brick Samples	3	0	1	100	18APR07A	20APR07A			
SUCC..FS/0	LH530 Review and Approve Brick Samples	10	0	1	100	23APR07A	04MAY07A			
PRED..SS/0	LH400 Design Building Addition	23	0	1	100	05MAR07A	04APR07A			
LH455	Design	43*	0	1	100	05MAR07A	02MAY07A			
SUCC..FF/0	LH470 Review Technical Data on Heat Pumps	8	0	1	100	23APR07A	02MAY07A			
PRED..FS/0	LH400 Design Building Addition	23	0	1	100	05MAR07A	04APR07A			
PRED..FS/0	LH501 Review and Approve Designs	9	0	1	100	05APR07A	17APR07A			
LH469	Assemble Technical Data for Heat Pump	3	0	1	100	18APR07A	20APR07A			
SUCC..FS/0	LH470 Review Technical Data on Heat Pumps	8	0	1	100	23APR07A	02MAY07A			
PRED..FF/0	LH455 Design	43*	0	1	100	05MAR07A	02MAY07A			
PRED..FS/0	LH469 Assemble Technical Data for Heat Pump	3	0	1	100	18APR07A	20APR07A			
LH470	Review Technical Data on Heat Pumps	8	0	1	100	23APR07A	02MAY07A			
SUCC..FS/0	LH411 Prepare and Solicit Bids for Heat Pump	10	0	1	100	03MAY07A	16MAY07A			
PRED..FS/0	LH501 Review and Approve Designs	9	0	1	100	05APR07A	17APR07A			
LH480	Assemble and Submit Flooring Samples	8	0	1	100	18APR07A	27APR07A			
SUCC..FS/0	LH560 Review and Approve Flooring	10	0	1	100	30APR07A	11MAY07A			
PRED..FS/0	LH630 Begin Building Construction	0	0	1	100	18APR07A				
LH490	Site work I	50	0	1	100	18APR07A	26JUN07A			
SUCC..SS/0	LH500 Sitework	95*	42	1	56	18APR07A	28AUG07	-53		04FEB08
SUCC..FS/0	LH510 Site work II	45	42	1	7	27JUN07A	28AUG07	114		04FEB08
PRED..SS/0	LH490 Site work I	50	0	1	100	18APR07A	26JUN07A			
LH500	Sitework	95*	42	1	56	18APR07A	28AUG07	-53		04FEB08
SUCC..FF/0	LH510 Site work II	45	42	1	7	27JUN07A	28AUG07	114		04FEB08
PRED..FS/0	LH400 Design Building Addition	23	0	1	100	05MAR07A	04APR07A			
LH501	Review and Approve Designs	9	0	1	100	05APR07A	17APR07A			
SUCC..FS/0	LH450 Assemble Brick Samples	3	0	1	100	18APR07A	20APR07A			
SUCC..FS/0	LH469 Assemble Technical Data for Heat Pump	3	0	1	100	18APR07A	20APR07A			
SUCC..FS/0	LH480 Assemble and Submit Flooring Samples	8	0	1	100	18APR07A	27APR07A			
SUCC..FS/0	LH630 Begin Building Construction	0	0	1	100	18APR07A				
PRED..FS/0	LH490 Site work I	50	0	1	100	18APR07A	26JUN07A			
PRED..FF/0	LH500 Sitework	95*	42	1	56	18APR07A	28AUG07	-53		04FEB08
LH510	Site work II	45	42	1	7	27JUN07A	28AUG07	114		04FEB08
SUCC..FF/0	LH735 Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
PRED..FS/0	LH450 Assemble Brick Samples	3	0	1	100	18APR07A	20APR07A			
LH530	Review and Approve Brick Samples	10	0	1	100	23APR07A	04MAY07A			
SUCC..FS/0	LH421 Review Bids	10	0	1	100	07MAY07A	18MAY07A			
PRED..FS/0	LH413 Award Contract for Heat Pump	10	0	1	100	21MAY07A	01JUN07A			
LH550	Fabricate and Deliver Heat Pump and Controls	88	68	1	23	04JUN07A	03OCT07	137		11APR08
SUCC..FS/0	LH831 Set Heat Pump	5	5	1	0	13MAR08	19MAR08	22	14APR08	18APR08

SCHEDULE: Lincoln Hospital

ACTIVITY ID CODE	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	CAL	%	EARLY START	EARLY FINISH	TOTAL FLOAT	LATE START	LATE FINISH
PRED..SS/0 LH630	Begin Building Construction	0	0	1	100	18APR07A				
LH555 Foundation		64*	13	1	80	18APR07A	18JUL07	-53		18JUL07
SUCC..FF/0 LH700	Backfill and Compact Walls	5	5	1	0	12JUL07	18JUL07	0	12JUL07	18JUL07
PRED..FS/0 LH480	Assemble and Submit Flooring Samples	8	0	1	100	18APR07A	27APR07A			
LH560 Review and Approve Flooring		10	0	1	100	30APR07A	11MAY07A			
SUCC..FS/0 LH407	Prepare and Solicit Bids for Flooring	5	0	1	100	14MAY07A	18MAY07A			
PRED..FS/0 LH423	Award Contract for Brick	2	0	1	100	24MAY07A	25MAY07A			
LH600 Deliver Brick		58	33	1	43	28MAY07A	15AUG07	201		22MAY08
SUCC..FS/0 LH755	Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
PRED..SS/0 LH710	Erect Structural Frame	40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
LH605 Structure		143*	143	1	0	19JUL07	04FEB08	0	19JUL07	04FEB08
SUCC..FF/0 LH735	Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
PRED..FS/0 LH409	Award Contract for Flooring	1	0	1	100	24MAY07A	24MAY07A			
LH620 Fabricate and Deliver Flooring		58	32	1	45	25MAY07A	14AUG07	212		05JUN08
SUCC..FS/0 LH910	Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
PRED..FS/0 LH501	Review and Approve Designs	9	0	1	100	05APR07A	17APR07A			
LH630 Begin Building Construction		0	0	1	100	18APR07A				
SUCC..FS/0 LH490	Site work I	50	0	1	100	18APR07A	26JUN07A			
SUCC..SS/0 LH555	Foundation	64*	13	1	80	18APR07A	18JUL07	-53		18JUL07
SUCC..SS/0 LH640	Site Preparation	10	0	1	100	18APR07A	01MAY07A			
PRED..SS/0 LH630	Begin Building Construction	0	0	1	100	18APR07A				
LH640 Site Preparation		10	0	1	100	18APR07A	01MAY07A			
SUCC..FS/0 LH650	Excavation	10	0	1	100	02MAY07A	15MAY07A			
PRED..FS/0 LH640	Site Preparation	10	0	1	100	18APR07A	01MAY07A			
LH650 Excavation		10	0	1	100	02MAY07A	15MAY07A			
SUCC..SS/5 LH660	Install Underground Water Lines	5	0	1	100	09MAY07A	15MAY07A			
SUCC..SS/5 LH670	Install Storm water lines	10	0	1	100	09MAY07A	22MAY07A			
PRED..SS/0 LH423	Award Contract for Brick	2	0	1	100	24MAY07A	25MAY07A			
LH655 Exterior Finish Costs		205*	180	1	12	24MAY07A	07MAR08	-27		25JUN08
SUCC..FF/0 LH780	Insulation and Built-up Roofing	10	10	1	0	25FEB08	07MAR08	78	12JUN08	25JUN08
PRED..SS/5 LH650	Excavation	10	0	1	100	02MAY07A	15MAY07A			
LH660 Install Underground Water Lines		5	0	1	100	09MAY07A	15MAY07A			
SUCC..FS/0 LH680	Form/Pour Concrete Footings	10	0	1	100	23MAY07A	05JUN07A			
PRED..SS/5 LH650	Excavation	10	0	1	100	02MAY07A	15MAY07A			
LH670 Install Storm water lines		10	0	1	100	09MAY07A	22MAY07A			
SUCC..FS/0 LH680	Form/Pour Concrete Footings	10	0	1	100	23MAY07A	05JUN07A			
PRED..FS/0 LH660	Install Underground Water Lines	5	0	1	100	09MAY07A	15MAY07A			
PRED..FS/0 LH670	Install Storm water lines	10	0	1	100	09MAY07A	22MAY07A			
LH680 Form/Pour Concrete Footings		10	0	1	100	23MAY07A	05JUN07A			
SUCC..FS/0 LH681	Concrete Foundation Walls	14	0	1	100	06JUN07A	25JUN07A			
PRED..FS/0 LH680	Form/Pour Concrete Footings	10	0	1	100	23MAY07A	05JUN07A			
LH681 Concrete Foundation Walls		14	0	1	100	06JUN07A	25JUN07A			
SUCC..FS/0 LH690	Form and Pour Slab	10	8	1	20	26JUN07A	11JUL07	0		11JUL07
PRED..FS/0 LH681	Concrete Foundation Walls	14	0	1	100	06JUN07A	25JUN07A			
LH690 Form and Pour Slab		10	8	1	20	26JUN07A	11JUL07	0		11JUL07
SUCC..FS/0 LH700	Backfill and Compact Walls	5	5	1	0	12JUL07	18JUL07	0	12JUL07	18JUL07
PRED..FF/0 LH555	Foundation	64*	13	1	80	18APR07A	18JUL07	-53		18JUL07
PRED..FS/0 LH690	Form and Pour Slab	10	8	1	20	26JUN07A	11JUL07	0		11JUL07
LH700 Backfill and Compact Walls		5	5	1	0	12JUL07	18JUL07	0	12JUL07	18JUL07
SUCC..FS/0 LH701	Foundation Phase Complete	0	0	1	100		16JUL07A			
SUCC..FS/0 LH710	Erect Structural Frame	40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
PRED..FS/0 LH700	Backfill and Compact Walls	5	5	1	0	12JUL07	18JUL07	0	12JUL07	18JUL07
LH701 Foundation Phase Complete		0	0	1	100		16JUL07A			
SUCC..FS/0 LH710	Erect Structural Frame	40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
PRED..FS/0 LH710	Erect Structural Frame	40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
LH702 Begin Structural Phase		0	0	1	100	11SEP07A				
SUCC..FS/0 LH712	Floor Decking	28	28	1	0	13SEP07	22OCT07	0	13SEP07	22OCT07
PRED..SS/0 LH890	Drywall in Offices	15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
LH705 Interior Finish Costs		44*	44	1	0	25APR08	25JUN08	0	25APR08	25JUN08
SUCC..FF/0 LH960	Punch List	2	2	1	0	24JUN08	25JUN08	0	24JUN08	25JUN08
PRED..FS/0 LH700	Backfill and Compact Walls	5	5	1	0	12JUL07	18JUL07	0	12JUL07	18JUL07
PRED..FS/0 LH701	Foundation Phase Complete	0	0	1	100		16JUL07A			
LH710 Erect Structural Frame		40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
SUCC..SS/0 LH605	Structure	143*	143	1	0	19JUL07	04FEB08	0	19JUL07	04FEB08
SUCC..FS/0 LH702	Begin Structural Phase	0	0	1	100	11SEP07A				
SUCC..FS/0 LH712	Floor Decking	28	28	1	0	13SEP07	22OCT07	0	13SEP07	22OCT07
PRED..FS/0 LH702	Begin Structural Phase	0	0	1	100	11SEP07A				
PRED..FS/0 LH710	Erect Structural Frame	40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
LH712 Floor Decking		28	28	1	0	13SEP07	22OCT07	0	13SEP07	22OCT07
SUCC..FS/0 LH730	Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
PRED..SS/5 LH730	Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
LH720 Erect Stairwell and Elevator Walls		10	10	1	0	30OCT07	12NOV07	78	15FEB08	28FEB08
SUCC..FS/0 LH860	Install Elevator Rails and Equipment	40	40	1	0	13NOV07	07JAN08	78	29FEB08	24APR08

SCHEDULE: Lincoln Hospital

ACTIVITY ID CODE	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	CAL	%	EARLY START	EARLY FINISH	TOTAL FLOAT	LATE START	LATE FINISH
PRED..FS/0	LH712 Floor Decking	28	28	1	0	13SEP07	22OCT07	0	13SEP07	22OCT07
LH730 Concrete First Floor		60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
SUCC..SS/5	LH720 Erect Stairwell and Elevator Walls	10	10	1	0	30OCT07	12NOV07	78	15FEB08	28FEB08
SUCC..FS/0	LH731 Concrete Basement Slab	15	15	1	0	15JAN08	04FEB08	78	02MAY08	22MAY08
SUCC..FS/0	LH735 Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
SUCC..FS/0	LH755 Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
SUCC..SS/7	LH810 Set Mechanical and Electrical Equipment	15	15	1	0	01NOV07	21NOV07	53	15JAN08	04FEB08
PRED..FS/0	LH730 Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
LH731 Concrete Basement Slab		15	15	1	0	15JAN08	04FEB08	78	02MAY08	22MAY08
SUCC..FS/0	LH755 Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
PRED..FF/0	LH510 Site work II	45	42	1	7	27JUN07A	28AUG07	114		04FEB08
PRED..FF/0	LH605 Structure	143*	143	1	0	19JUL07	04FEB08	0	19JUL07	04FEB08
PRED..FS/0	LH730 Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
LH735 Concrete Second Floor		15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
SUCC..FF/5	LH755 Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
SUCC..FS/0	LH780 Insulation and Built-up Roofing	10	10	1	0	25FEB08	07MAR08	78	12JUN08	25JUN08
SUCC..FS/0	LH820 Install HVAC Ducts	25	25	1	0	05FEB08	10MAR08	0	05FEB08	10MAR08
PRED..SS/0	LH860 Install Elevator Rails and Equipment	40	40	1	0	13NOV07	07JAN08	78	29FEB08	24APR08
LH750 Elevator		138*	138	1	0	13NOV07	22MAY08	78	29FEB08	19JUN08
SUCC..FF/0	LH913 Install Elevator Cab and Finishes	20	20	1	0	25APR08	22MAY08	20	23MAY08	19JUN08
PRED..FS/0	LH600 Deliver Brick	58	33	1	43	28MAY07A	15AUG07	201		22MAY08
PRED..FS/0	LH730 Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
PRED..FS/0	LH731 Concrete Basement Slab	15	15	1	0	15JAN08	04FEB08	78	02MAY08	22MAY08
PRED..FF/5	LH735 Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
LH755 Brick Exterior Walls		14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
SUCC..SS/5	LH770 Install Door and Window Frames	1	1	1	0	12FEB08	12FEB08	94	23JUN08	23JUN08
SUCC..FS/0	LH780 Insulation and Built-up Roofing	10	10	1	0	25FEB08	07MAR08	78	12JUN08	25JUN08
PRED..SS/5	LH755 Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
LH770 Install Door and Window Frames		1	1	1	0	12FEB08	12FEB08	94	23JUN08	23JUN08
SUCC..FS/0	LH790 Install Exterior Doors and Windows	2	2	1	0	13FEB08	14FEB08	94	24JUN08	25JUN08
PRED..FF/0	LH655 Exterior Finish Costs	205*	180	1	12	24MAY07A	07MAR08	-27		25JUN08
PRED..FS/0	LH735 Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
PRED..FS/0	LH755 Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
PRED..FF/0	LH790 Install Exterior Doors and Windows	2	2	1	0	13FEB08	14FEB08	94	24JUN08	25JUN08
LH780 Insulation and Built-up Roofing		10	10	1	0	25FEB08	07MAR08	78	12JUN08	25JUN08
PRED..FS/0	LH770 Install Door and Window Frames	1	1	1	0	12FEB08	12FEB08	94	23JUN08	23JUN08
LH790 Install Exterior Doors and Windows		2	2	1	0	13FEB08	14FEB08	94	24JUN08	25JUN08
SUCC..FF/0	LH780 Insulation and Built-up Roofing	10	10	1	0	25FEB08	07MAR08	78	12JUN08	25JUN08
PRED..SS/0	LH809 Rough-In Phase Begins	0	0	1	100	20NOV07A				
LH800 HVAC, Plumbing & Fire Protection		155*	155	1	0	20NOV07	23JUN08	0	20NOV07	23JUN08
SUCC..FF/0	LH912 Install Plumbing Fixtures	2	2	1	0	13JUN08	16JUN08	3	18JUN08	19JUN08
SUCC..FF/0	LH941 Test and Balance HVAC Equipment	1	1	1	0	23JUN08	23JUN08	0	23JUN08	23JUN08
PRED..FS/0	LH810 Set Mechanical and Electrical Equipment	15	15	1	0	01NOV07	21NOV07	53	15JAN08	04FEB08
LH809 Rough-In Phase Begins		0	0	1	100	20NOV07A				
SUCC..SS/0	LH800 HVAC, Plumbing & Fire Protection	155*	155	1	0	20NOV07	23JUN08	0	20NOV07	23JUN08
PRED..SS/7	LH730 Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
LH810 Set Mechanical and Electrical Equipment		15	15	1	0	01NOV07	21NOV07	53	15JAN08	04FEB08
SUCC..FS/0	LH809 Rough-In Phase Begins	0	0	1	100	20NOV07A				
SUCC..FS/0	LH820 Install HVAC Ducts	25	25	1	0	05FEB08	10MAR08	0	05FEB08	10MAR08
SUCC..SS/0	LH850 Electrical Costs	152*	152	1	0	01NOV07	30MAY08	53	15JAN08	05JUN08
PRED..FS/0	LH735 Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
PRED..FS/0	LH810 Set Mechanical and Electrical Equipment	15	15	1	0	01NOV07	21NOV07	53	15JAN08	04FEB08
LH820 Install HVAC Ducts		25	25	1	0	05FEB08	10MAR08	0	05FEB08	10MAR08
SUCC..FS/0	LH830 Insulate Ducts	2	2	1	0	11MAR08	12MAR08	22	10APR08	11APR08
SUCC..SS/4	LH840 Rough-In Plumbing/Piping	45	45	1	0	11FEB08	11APR08	0	11FEB08	11APR08
PRED..FS/0	LH820 Install HVAC Ducts	25	25	1	0	05FEB08	10MAR08	0	05FEB08	10MAR08
LH830 Insulate Ducts		2	2	1	0	11MAR08	12MAR08	22	10APR08	11APR08
SUCC..FS/0	LH831 Set Heat Pump	5	5	1	0	13MAR08	19MAR08	22	14APR08	18APR08
PRED..FS/0	LH550 Fabricate and Deliver Heat Pump and Controls	88	68	1	23	04JUN07A	03OCT07	137		11APR08
PRED..FS/0	LH830 Insulate Ducts	2	2	1	0	11MAR08	12MAR08	22	10APR08	11APR08
LH831 Set Heat Pump		5	5	1	0	13MAR08	19MAR08	22	14APR08	18APR08
SUCC..FS/0	LH870 Connect Equipment	3	3	1	0	21APR08	23APR08	0	21APR08	23APR08
SUCC..FS/0	LH983 Relocate HVAC Chiller	3	3	1	0	18MAR08A	24MAR08	22		23APR08
PRED..SS/4	LH820 Install HVAC Ducts	25	25	1	0	05FEB08	10MAR08	0	05FEB08	10MAR08
LH840 Rough-In Plumbing/Piping		45	45	1	0	11FEB08	11APR08	0	11FEB08	11APR08
SUCC..SS/5	LH855 Install Wiring and Cable	45	45	1	0	18FEB08	18APR08	0	18FEB08	18APR08
PRED..SS/0	LH810 Set Mechanical and Electrical Equipment	15	15	1	0	01NOV07	21NOV07	53	15JAN08	04FEB08
LH850 Electrical Costs		152*	152	1	0	01NOV07	30MAY08	53	15JAN08	05JUN08
SUCC..FF/0	LH870 Connect Equipment	3	3	1	0	21APR08	23APR08	0	21APR08	23APR08
SUCC..FF/0	LH901 Install Lighting Fixtures	3	3	1	0	28MAY08	30MAY08	4	03JUN08	05JUN08
PRED..SS/5	LH840 Rough-In Plumbing/Piping	45	45	1	0	11FEB08	11APR08	0	11FEB08	11APR08
LH855 Install Wiring and Cable		45	45	1	0	18FEB08	18APR08	0	18FEB08	18APR08
SUCC..FS/0	LH870 Connect Equipment	3	3	1	0	21APR08	23APR08	0	21APR08	23APR08
PRED..FS/0	LH720 Erect Stairwell and Elevator Walls	10	10	1	0	30OCT07	12NOV07	78	15FEB08	28FEB08
LH860 Install Elevator Rails and Equipment		40	40	1	0	13NOV07	07JAN08	78	29FEB08	24APR08
SUCC..SS/0	LH750 Elevator	138*	138	1	0	13NOV07	22MAY08	78	29FEB08	19JUN08

SCHEDULE: Lincoln Hospital

ACTIVITY ID CODE	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	CAL	%	EARLY START	EARLY FINISH	TOTAL FLOAT	LATE START	LATE FINISH
SUCC..FS/0	LH880 Rough In Complete	0	0	1	100		22APR08A			
PRED..FS/0	LH831 Set Heat Pump	5	5	1	0	13MAR08	19MAR08	22	14APR08	18APR08
PRED..FF/0	LH850 Electrical Costs	152*	152	1	0	01NOV07	30MAY08	53	15JAN08	05JUN08
PRED..FS/0	LH855 Install Wiring and Cable	45	45	1	0	18FEB08	18APR08	0	18FEB08	18APR08
LH870 Connect Equipment		3	3	1	0	21APR08	23APR08	0	21APR08	23APR08
SUCC..FS/0	LH871 Startup and Test HVAC	1	1	1	0	24APR08	24APR08	0	24APR08	24APR08
PRED..FS/0	LH870 Connect Equipment	3	3	1	0	21APR08	23APR08	0	21APR08	23APR08
PRED..FS/0	LH983 Relocate HVAC Chiller	3	3	1	0	18MAR08A	24MAR08	22		23APR08
LH871 Startup and Test HVAC		1	1	1	0	24APR08	24APR08	0	24APR08	24APR08
SUCC..FS/0	LH880 Rough In Complete	0	0	1	100		22APR08A			
PRED..FS/0	LH860 Install Elevator Rails and Equipment	40	40	1	0	13NOV07	07JAN08	78	29FEB08	24APR08
PRED..FS/0	LH871 Startup and Test HVAC	1	1	1	0	24APR08	24APR08	0	24APR08	24APR08
LH880 Rough In Complete		0	0	1	100		22APR08A			
SUCC..FS/0	LH890 Drywall in Offices	15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
SUCC..FS/0	LH913 Install Elevator Cab and Finishes	20	20	1	0	25APR08	22MAY08	20	23MAY08	19JUN08
PRED..FS/0	LH880 Rough In Complete	0	0	1	100		22APR08A			
LH890 Drywall in Offices		15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
SUCC..SS/0	LH705 Interior Finish Costs	44*	44	1	0	25APR08	25JUN08	0	25APR08	25JUN08
SUCC..FS/0	LH899 Finishes Phase Begins	0	0	1	100		13MAY08A			
SUCC..FS/0	LH900 Install Ceiling Grid	15	15	1	0	16MAY08	05JUN08	0	16MAY08	05JUN08
SUCC..SS/7	LH930 Paint Building Interior	30	30	1	0	06MAY08	16JUN08	3	09MAY08	19JUN08
PRED..FS/0	LH890 Drywall in Offices	15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
LH899 Finishes Phase Begins		0	0	1	100		13MAY08A			
PRED..FS/0	LH890 Drywall in Offices	15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
LH900 Install Ceiling Grid		15	15	1	0	16MAY08	05JUN08	0	16MAY08	05JUN08
SUCC..SS/8	LH901 Install Lighting Fixtures	3	3	1	0	28MAY08	30MAY08	4	03JUN08	05JUN08
SUCC..SS/8	LH902 Install AC Grills and Registers	5	5	1	0	28MAY08	03JUN08	2	30MAY08	05JUN08
SUCC..FS/0	LH910 Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
PRED..FF/0	LH850 Electrical Costs	152*	152	1	0	01NOV07	30MAY08	53	15JAN08	05JUN08
PRED..SS/8	LH900 Install Ceiling Grid	15	15	1	0	16MAY08	05JUN08	0	16MAY08	05JUN08
LH901 Install Lighting Fixtures		3	3	1	0	28MAY08	30MAY08	4	03JUN08	05JUN08
SUCC..FS/0	LH910 Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
PRED..SS/8	LH900 Install Ceiling Grid	15	15	1	0	16MAY08	05JUN08	0	16MAY08	05JUN08
LH902 Install AC Grills and Registers		5	5	1	0	28MAY08	03JUN08	2	30MAY08	05JUN08
SUCC..FS/0	LH910 Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
PRED..FS/0	LH620 Fabricate and Deliver Flooring	58	32	1	45	25MAY07A	14AUG07	212		05JUN08
PRED..FS/0	LH900 Install Ceiling Grid	15	15	1	0	16MAY08	05JUN08	0	16MAY08	05JUN08
PRED..FS/0	LH901 Install Lighting Fixtures	3	3	1	0	28MAY08	30MAY08	4	03JUN08	05JUN08
PRED..FS/0	LH902 Install AC Grills and Registers	5	5	1	0	28MAY08	03JUN08	2	30MAY08	05JUN08
LH910 Install Floor and Carpeting		5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
SUCC..FS/0	LH911 Finish Carpentry and Millwork	5	5	1	0	13JUN08	19JUN08	0	13JUN08	19JUN08
SUCC..FS/0	LH912 Install Plumbing Fixtures	2	2	1	0	13JUN08	16JUN08	3	18JUN08	19JUN08
PRED..FS/0	LH910 Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
LH911 Finish Carpentry and Millwork		5	5	1	0	13JUN08	19JUN08	0	13JUN08	19JUN08
SUCC..FS/0	LH940 Touch-up and Clean-up	1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
PRED..FF/0	LH800 HVAC, Plumbing & Fire Protection	155*	155	1	0	20NOV07	23JUN08	0	20NOV07	23JUN08
PRED..FS/0	LH910 Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
LH912 Install Plumbing Fixtures		2	2	1	0	13JUN08	16JUN08	3	18JUN08	19JUN08
SUCC..FS/0	LH940 Touch-up and Clean-up	1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
PRED..FF/0	LH750 Elevator	138*	138	1	0	13NOV07	22MAY08	78	29FEB08	19JUN08
PRED..FS/0	LH880 Rough In Complete	0	0	1	100		22APR08A			
LH913 Install Elevator Cab and Finishes		20	20	1	0	25APR08	22MAY08	20	23MAY08	19JUN08
SUCC..FS/0	LH940 Touch-up and Clean-up	1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
PRED..SS/7	LH890 Drywall in Offices	15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
LH930 Paint Building Interior		30	30	1	0	06MAY08	16JUN08	3	09MAY08	19JUN08
SUCC..FS/0	LH940 Touch-up and Clean-up	1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
PRED..FS/0	LH911 Finish Carpentry and Millwork	5	5	1	0	13JUN08	19JUN08	0	13JUN08	19JUN08
PRED..FS/0	LH912 Install Plumbing Fixtures	2	2	1	0	13JUN08	16JUN08	3	18JUN08	19JUN08
PRED..FS/0	LH913 Install Elevator Cab and Finishes	20	20	1	0	25APR08	22MAY08	20	23MAY08	19JUN08
PRED..FS/0	LH930 Paint Building Interior	30	30	1	0	06MAY08	16JUN08	3	09MAY08	19JUN08
LH940 Touch-up and Clean-up		1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
SUCC..FS/0	LH941 Test and Balance HVAC Equipment	1	1	1	0	23JUN08	23JUN08	0	23JUN08	23JUN08
PRED..FF/0	LH800 HVAC, Plumbing & Fire Protection	155*	155	1	0	20NOV07	23JUN08	0	20NOV07	23JUN08
PRED..FS/0	LH940 Touch-up and Clean-up	1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
LH941 Test and Balance HVAC Equipment		1	1	1	0	23JUN08	23JUN08	0	23JUN08	23JUN08
SUCC..FS/0	LH950 Finishes Milestone	0	0	1	100		19JUN08A			
PRED..FS/0	LH941 Test and Balance HVAC Equipment	1	1	1	0	23JUN08	23JUN08	0	23JUN08	23JUN08
LH950 Finishes Milestone		0	0	1	100		19JUN08A			
SUCC..FS/0	LH960 Punch List	2	2	1	0	24JUN08	25JUN08	0	24JUN08	25JUN08
PRED..FF/0	LH705 Interior Finish Costs	44*	44	1	0	25APR08	25JUN08	0	25APR08	25JUN08
PRED..FS/0	LH950 Finishes Milestone	0	0	1	100		19JUN08A			
LH960 Punch List		2	2	1	0	24JUN08	25JUN08	0	24JUN08	25JUN08
SUCC..FS/0	LH970 Building Addition Complete	0	0	1	100		23JUN08A			
PRED..FS/0	LH960 Punch List	2	2	1	0	24JUN08	25JUN08	0	24JUN08	25JUN08
LH970 Building Addition Complete		0	0	1	100		23JUN08A			

Ron Winter Consulting LLC

REPORT DATE 11JUN15 09:35

FULL RELATIONSHIP - All Acts Sorted by Activity ID

S Ae REPORT WRITER

S/N: BetaTest

SCHEDULE: Lincoln Hospital

Lincoln Hospital Project Rehab Center

START DATE 05MAR07

FINISH DATE 25JUN08

DATA DATE 01JUL07

PAGE NUMBER 5

ACTIVITY ID CODE	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	CAL	%	EARLY START	EARLY FINISH	TOTAL FLOAT	LATE START	LATE FINISH
PRED..FS/0	LH831 Set Heat Pump	5	5	1	0	13MAR08	19MAR08	22	14APR08	18APR08
LH983	Relocate HVAC Chiller	3	3	1	0	18MAR08A	24MAR08	22		23APR08
SUCC..FS/0	LH871 Startup and Test HVAC	1	1	1	0	24APR08	24APR08	0	24APR08	24APR08

END OF REPORT

Asterisk (*): Imposed Dated Constraint

Calendar Definitions:

1 = Standard 5 Day Workweek

PROJECT: Lincoln Hospital
Lincoln Hospital Project Rehab Center
BY: Ron Winter Consulting LLC

SCHEDULE REPORT:
PROGRESS - Acts Sorted by Activity ID
Filtered: Acts Last Month and Outstanding

SUMMARY:
DATA DATE: 01JUL07
TOTAL ACTIVITIES: 79
ACTIVE ACTIVITIES: 46
TOTAL RELATIONSHIPS: 110
ACTS w/CONSTRAINTS: 0
TOTAL PAGES: 1

SCHEDULE: Lincoln Hospital

ACTIVITY ID CODE	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	CAL	%	EARLY START	EARLY FINISH	TOTAL FLOAT	LATE START	LATE FINISH
LH413	Award Contract for Heat Pump	10	0	1	100	21MAY07A	01JUN07A			
LH490	Site work I	50	0	1	100	18APR07A	26JUN07A			
LH500	Sitework	95*	42	1	56	18APR07A	28AUG07	-53		04FEB08
LH510	Site work II	45	42	1	7	27JUN07A	28AUG07	114		04FEB08
LH550	Fabricate and Deliver Heat Pump and Controls	88	68	1	23	04JUN07A	03OCT07	137		11APR08
LH555	Foundation	64*	13	1	80	18APR07A	18JUL07	-53		18JUL07
LH600	Deliver Brick	58	33	1	43	28MAY07A	15AUG07	201		22MAY08
LH605	Structure	143*	143	1	0	19JUL07	04FEB08	0	19JUL07	04FEB08
LH620	Fabricate and Deliver Flooring	58	32	1	45	25MAY07A	14AUG07	212		05JUN08
LH655	Exterior Finish Costs	205*	180	1	12	24MAY07A	07MAR08	-27		25JUN08
LH680	Form/Pour Concrete Footings	10	0	1	100	23MAY07A	05JUN07A			
LH681	Concrete Foundation Walls	14	0	1	100	06JUN07A	25JUN07A			
LH690	Form and Pour Slab	10	8	1	20	26JUN07A	11JUL07	0		11JUL07
LH700	Backfill and Compact Walls	5	5	1	0	12JUL07	18JUL07	0	12JUL07	18JUL07
LH701	Foundation Phase Complete	0	0	1	100		16JUL07A			
LH702	Begin Structural Phase	0	0	1	100	11SEP07A				
LH705	Interior Finish Costs	44*	44	1	0	25APR08	25JUN08	0	25APR08	25JUN08
LH710	Erect Structural Frame	40	40	1	0	19JUL07	12SEP07	0	19JUL07	12SEP07
LH712	Floor Decking	28	28	1	0	13SEP07	22OCT07	0	13SEP07	22OCT07
LH720	Erect Stairwell and Elevator Walls	10	10	1	0	30OCT07	12NOV07	78	15FEB08	28FEB08
LH730	Concrete First Floor	60	60	1	0	23OCT07	14JAN08	0	23OCT07	14JAN08
LH731	Concrete Basement Slab	15	15	1	0	15JAN08	04FEB08	78	02MAY08	22MAY08
LH735	Concrete Second Floor	15	15	1	0	15JAN08	04FEB08	0	15JAN08	04FEB08
LH750	Elevator	138*	138	1	0	13NOV07	22MAY08	78	29FEB08	19JUN08
LH755	Brick Exterior Walls	14	14	1	0	05FEB08	22FEB08	78	23MAY08	11JUN08
LH770	Install Door and Window Frames	1	1	1	0	12FEB08	12FEB08	94	23JUN08	23JUN08
LH780	Insulation and Built-up Roofing	10	10	1	0	25FEB08	07MAR08	78	12JUN08	25JUN08
LH790	Install Exterior Doors and Windows	2	2	1	0	13FEB08	14FEB08	94	24JUN08	25JUN08
LH800	HVAC, Plumbing & Fire Protection	155*	155	1	0	20NOV07	23JUN08	0	20NOV07	23JUN08
LH809	Rough-In Phase Begins	0	0	1	100	20NOV07A				
LH810	Set Mechanical and Electrical Equipment	15	15	1	0	01NOV07	21NOV07	53	15JAN08	04FEB08
LH820	Install HVAC Ducts	25	25	1	0	05FEB08	10MAR08	0	05FEB08	10MAR08
LH830	Insulate Ducts	2	2	1	0	11MAR08	12MAR08	22	10APR08	11APR08
LH831	Set Heat Pump	5	5	1	0	13MAR08	19MAR08	22	14APR08	18APR08
LH840	Rough-In Plumbing/Piping	45	45	1	0	11FEB08	11APR08	0	11FEB08	11APR08
LH850	Electrical Costs	152*	152	1	0	01NOV07	30MAY08	53	15JAN08	05JUN08
LH855	Install Wiring and Cable	45	45	1	0	18FEB08	18APR08	0	18FEB08	18APR08
LH860	Install Elevator Rails and Equipment	40	40	1	0	13NOV07	07JAN08	78	29FEB08	24APR08
LH870	Connect Equipment	3	3	1	0	21APR08	23APR08	0	21APR08	23APR08
LH871	Startup and Test HVAC	1	1	1	0	24APR08	24APR08	0	24APR08	24APR08
LH880	Rough In Complete	0	0	1	100		22APR08A			
LH890	Drywall in Offices	15	15	1	0	25APR08	15MAY08	0	25APR08	15MAY08
LH899	Finishes Phase Begins	0	0	1	100		13MAY08A			
LH900	Install Ceiling Grid	15	15	1	0	16MAY08	05JUN08	0	16MAY08	05JUN08
LH901	Install Lighting Fixtures	3	3	1	0	28MAY08	30MAY08	4	03JUN08	05JUN08
LH902	Install AC Grills and Registers	5	5	1	0	28MAY08	03JUN08	2	30MAY08	05JUN08
LH910	Install Floor and Carpeting	5	5	1	0	06JUN08	12JUN08	0	06JUN08	12JUN08
LH911	Finish Carpentry and Millwork	5	5	1	0	13JUN08	19JUN08	0	13JUN08	19JUN08
LH912	Install Plumbing Fixtures	2	2	1	0	13JUN08	16JUN08	3	18JUN08	19JUN08
LH913	Install Elevator Cab and Finishes	20	20	1	0	25APR08	22MAY08	20	23MAY08	19JUN08
LH930	Paint Building Interior	30	30	1	0	06MAY08	16JUN08	3	09MAY08	19JUN08
LH940	Touch-up and Clean-up	1	1	1	0	20JUN08	20JUN08	0	20JUN08	20JUN08
LH941	Test and Balance HVAC Equipment	1	1	1	0	23JUN08	23JUN08	0	23JUN08	23JUN08
LH950	Finishes Milestone	0	0	1	100		19JUN08A			
LH960	Punch List	2	2	1	0	24JUN08	25JUN08	0	24JUN08	25JUN08
LH970	Building Addition Complete	0	0	1	100		23JUN08A			
LH983	Relocate HVAC Chiller	3	3	1	0	18MAR08A	24MAR08	22		23APR08

END OF REPORT

Asterisk (*): Imposed Dated Constraint

Calendar Definitions:
 1 = Standard 5 Day Workweek